Scott. II-46—22,365—6-2-20

(192) Department.

Mis SERIES.

Rus
Mes/B
Mes
14.10.20

G.O. No. 1541/20

DATED 2-10-20

OJB 9/10/20.

[Despatch Abstract.]

Building
Submitting to Govt for approval a
second revised estimate for U.I.
Construction of the District Forest
Office at Kalleyal

11-19.

Revenue(Special) DEPARTMENT

Received _____ 191 . *Registered* 9.9. 1920

Subject.

Building

Submitting to Government for approval a second revised estimate for the construction of the District Forest Office, at Kollegal

Enclosures.
1. Plan and estimates.
Spare copies

Reference No. 2874/20-1

Station Madras , *Dated the* 3rd September 1920 191

From (Name) The Hon'ble Mr.S.Co.

(Designation) ChiefConservator of Forests

To The Secretary to Government,
Revenue(Special) Department.

Sir,

I have the honour to forward herewith for approval of Government a second revised estimate for Rs.16,930/ received from the Superintending Engineer, IV Circle, for the construction of the District Forest Office, at Kollegal Coimbatore District. The first revised estimate for Rs. 15,150 was sanctioned in G.O.No.750 W. dated 21-6-1918.

2. The increase of Rs.1780/ over the first revised

revised estimate is explained by the Superintending Engineer IV Circle as due to the rise in price of teak purchased departmentally, the Contractor having failed to supply at the rates fixed early in 1918 and to the fact that walls all round the clerks and District Forest Officer's office room, were not provided for in the origin estimate by some oversight.

3. As will be seen from the report accompanying the present ¶3 supra estimate the work is in progress.

I have the honour to be,

Sir,

Your most obedient servant,

Kappadmay,
For Chief Conservator. 5/9/20

M.S / 4-9-20

WRu

Constg. an office for the District Forest Officer at Kollegal

Original estimate Rs. 11,800 C.R.No.8/14-15

1st Rev. estimate 15,150 145/1[illegible]-19

2nd -do- ~~17,030~~ 16980 ✓

Excess Rs. ~~1,800~~ 1780. over the 1st revised estimate.

****

The 1st revised estimate was based on rates prevalent early in 1918 for teak wood which was considerably exceeded as the rates rose rapidly and the contractor failed to supply. Departmental sawings of log was tried finally also purchase of scantling from West Coast in both cases the rate is much higher, and the average actuals are provided

Outlay to end of July 20, Rs. 14,978 and work has been raised to fixing of reepers and tiles are being put on Record racks are fixed and record room completed painting and finishing elsewhere remain.

13.8.20

Executive Engineer,

Coimbatore Dvn.

CAL 7/8

Revised estimates for the Construction of District Forest office at Kollegal Coimbatore district.

(No. 1176 - Dow the C.C. of Forests, Ooty

No. 2874/20 dy 3.9.20

to under Secy.

In the circumstances explained, the revised estimates may be approved in this Dept. and the file transferred to the P.W.D. for issue of orders.

KWB
10.9.20

PWDWO

Lfwd with one blue print & two estimates
12/9.

11-9-20.

PUBLIC WORKS SECRETARIAT
14 SEP 1920
OOTACAMUND

No. 3207 W 5 B
17.9.20

P.W.D

DW

A draft order is submitted

20.9.20 2. It is for consideration whether the S.C should be asked to see if the Contractor cannot be made to pay a portion of the excess cost — vide para 1 of the report on p. 3 C/f.

Presumably a piece work agreement was taken; in which case the Contractor cannot be held liable for the loss involved in his failure to supply the task work required. Orders on this

& Rs 125-2 and q- a total excess of Rs 1780

24/9/20

I do not see how we can make a recovery from the Contractor →

P. S. E.
30/9/20

Secte. 11-10 (a)—35,106—9-2-20. (6)

6 Public Works DEPARTMENT

Buildings - Rollegal - Coimbatore.

Office for the Dy. Forest Officer - Rollegal

2nd Revised estimate for construction — approved.

READ AGAIN G.O. No. 862 W, dated 22 4 1924.

" " " " 750 W " 21 - 6 - 1918.

READ ALSO:—

C. No. 3207/1619 From the Chief Conservator of Forests No. 2974/19, dated 3 - 9 - 1920

" " " " " " " " 192

" " " " " " " " 192

ORDER. (Misc) No. 1541/20 dated 2-10- 1920

The Second revised estimate amounting to Rs 16930 for the Construction of an office for the Dy. Forest Officer, Rollegal, Coimbatore Dr. is approved in supersession of the estimate of Rs 15/3 approved in Govt 750W dy 21.6.18.

2 The plan (C.S. No 4/1913) of the estimate are forwarded to the S.E. IV Circle for technical sanction

DESPATCHED
Date 7/10/20
Encls Nil

The S.E. Forests Circle with the plan & estimate, for A.S. made no — Revenue (Spl) dept.

20/9/20.

22.9.20

24 9 20

R 15.10.20